YNK-DBR No. 949
Dt. 30.01.17

1st & Final

Original/Duplicate/Triplicate
CONTRACT CERTIFICATE
(For Other Works)

AE SBR Date 1/2 16-17
Date: 30/12/16

Division: BBMP / YNK

Sub-Division: **Yelahanka Sub – Division.**

Bill Received No. Dated Divisional Cash Book Voucher No..... Dated.....

Schedule Docket No. Head of Account: P-2415 Sub Divisional **Work Code: 002-16-000034.**

Name of Work : Construction of CC road at Manavarthi thota cross roads near Anjeneyalu house in ward No- 02 of yelahanka Sub Division.

Est.Cost: **13.00** Lakhs B.R.No. :

Name of Contractor and Full Address: **Technical Manager (West) KRIDL, BBMP, Bangalore.**

Reference to Agreement No. EE/YNK.D/ **W.O/61/2016-17.**

Date: 30-4-2016.

Certified that the measurements were taken by me on 29/12/16 and recorded of Pages 21 to 22 of measurement Book No. 4454 and that the work is satisfactorily executed.

Contractor

Officer-in-charge of work

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL BBMP, Bangalore

Certified that the measurements were taken by me on .....and found correct. The work is satisfactorily executed by

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

II Memorandum of Payment

		Amount
1)	Total value of work done or supplies made as per account within	1226816:00
2)	Deduct amount to be held in reserve being .....percent Rs.....	FSD 79743:00
3)	" Balance	IT 24536:00
4)	Deduct Payment:	VAT 49073:00
a)	Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No..... adjusted towards cash advance recovery of	LC 12268:00
b)	Payments Now made } cost store or other material supplied. recovery of amount creditable to this/other work Amount paid on this bill Cheque / Cash.	CBF 1227:00
		Royalty 1574:00
		Fine 1500:00
5)	Balance being unpaid value of work done held in reserve.	TD 184088:00
6)	Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.	Net 1042728:00
7)	Net amount due to or from Contractor unadjustments items.	
8)	Advance to Contractor for materials brought to site (as detailed) within.	
9)	Value of Government materials supplied.	
	Total amount adjusted	

Received Rs..... (in words).....

.....

by cash and by adjustment of Payment as per memorandum

(in final settlement of all demands)

Contractor's Signature

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL BBMP, Bangalore

Witness

1.

2.

Dated

Paid by Cash Rs. Dated.....

Dated

Initials of Officer making payment

(For use in the Office)

Audited & Admitted for Rs. 1226816:00

Stamp

1042728:00 by Cheque

and Rs. 184088:00 by adjusement

Executive Engineer

Asst. Exe. Engineer
yelahanka Division
BBMP

Exe. Engineer
yelahanka Division
BBMP

sl no	Description of work	Unit
1	KSRB 2-2.1 earth work excavation for foundation of buildings, culverts water supply, sanitary line and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5m, in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m, after breaking of clods complete as per specifications, specification,	Cum
2	KSRB 100-1 Loading and unloading ofstone aggregates / sand/ kanker/ Moorum /soil KSRRB M100-1 Placing tipper at loading with front end loader dumpting turning for return trip excluding time for haulged and return trip complete as per specification item No 17.1 page 130 and KSRB M.100 4.1 costof haulage excluding loading and unloading MORTH to a distance of 4.00 K.M	Cum
3	KSRRB M300-53 construction of embankment with approved material gravel/murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement table 300-2 complete as per specifications (which includes cost of gravel/murrum, watering charges & compaction by vibratory roller) MORTH specification	Cum
4	KSRB-4-1.2 Providing and laying in position plain cement concrete of mix 1:3:6 withOPC cement at 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @0.57cum machine mixed, concrete laid in layers not exceeding 15cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications	Cum
5	KSRB 4.2.2 Providing and laying in position plain cement concrete of mix M20 withOPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregates @0.460cum with superplastesisre @ 3lts conforming to IS9103-1999Reffirmed machine mixed exceeding 15cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, staircase, lintels, retaining walls, return walls, walls(any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc, including cost of all materials, labour HOM of machinery, curing, complete as per specifications.	Cum
6	KSRB 4.9.2 providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost pf materials, labour, HOM of machinery complete as per specifications	Qntl
7	KSRB 4-6.4 Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, attached pilasters,bittresses,buttresses plinth and string course including cost of all materials, labour complete as per specifications.	Sqm
8	RCC Precast covering slab for drain (10cm thick)	Sqm
9	KSRRB M600.6 cement concrete pavement, construction unreinforced plain cement concrete pavement, thickness as per design, over a prepared sub base with 43 grade cement or any other type as per clause 1051.2 2M20/M30 at 380/450 kg per cum, coarse and fine aggregate conforming to IS: 383, maximum size of coarse aggregate not exceeding 25mm, mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including leveling the form work as per drawing.), spreading the concrete with shovels, rackers compacted using needle, scred and plate vibrator and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints, joint filler, separation membrane, selant primer, joint sealant, admixtures as approved curing compound, finishing to lines and grade as per drawing complete as per specification M30(at 360kg per cum coarse aggregate @ 0.69cum and fine aggregare @	Sqm
10	Vaccum De- writing with vaccum pump and suction mat and compaction with skin flater clubbed with floatiog disc including cost of generator, HOM of machinery Sereed Vibratory Power Floaterblade and diisc etc with all lead and lift. Page No 171 Item No 22.7 SR 2014-15	Sqm
11	Providing groove cutting for width of 5mm to 100m depth 80mm-100 including cost of cutting machine, generatoe & HOM of machinery, including cost of blade, coolant etc., including cleaning of groove & providing sand and hot birumen fillars, and filler metal etc., including cost of conveyance of all materials,. Labour, lead and lift charges and all other incidental charges as per drawing and as per specifications. do- for concrete pavement Item no 22.8.1 Page No 178 SR 2014-15	Rmt

Certificates.

TOTAL

1 The above work is done satisfactorily and complete in all respect.
2 There is no department Material issue for the above work.
3 This works comes under BBMP Limit.

Previous Measurment		Present Measurement			Total up-to date		Remarks
Qty	cost	Qty	Rate	Cost	Qty	cost	
–	–	152.10	192.24	29240.00	152.10	29240.00	
–	–	152.10	85.60	13020.00	152.10	13020.00	
–	–	40.50	311.04	12597.00	40.50	12597.00	
–	–	25.83	5236.92	135270.00	25.83	135270.00	
–	–	34.12	6198.12	211480.00	34.12	211480.00	
–	–	24.13	6980.58	168441.00	24.13	168441.00	
–	–	282.57	306.72	86670.00	282.57	86670.00	
–	–	71.25	1498.00	106733.00	71.25	106733.00	
–	–	53.52	5957.28	318834.00	53.52	318834.00	
–	–	535.15	97.20	52017.00	535.15	52017.00	
–	–	13.20	124.20	1639.00	13.20	1639.00	
				1135961		1135961	
		8% KRIDL Service Charge		90877		90877	
			Total	1226839		1226839	

1226816

1226816

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Bangalore